

# Nadaburg Unified School District #81

High School Program Design and Planning Information



## 3 Phases of High School planning:

**Phase 1: 9<sup>th</sup> grade founding class at Nadaburg central campus, bldg. E**

**Phase 2: addition of 10<sup>th</sup> grade at Nadaburg central campus, bldg. E**

**Phase 3: Permanent campus at location TBD with SFB support**

Passing of \$2.4M Bond




Design 9<sup>th</sup> Grade (year 1) add grades each consecutive year



Strategic Plan for PK12



## High School Planning Timeline



Checkpoints	Phase 1: Major Tasks, Products or Milestones	
<input checked="" type="checkbox"/>	Nov. 5, 2019	Pass the Bond!
<input type="checkbox"/>	ongoing	NUSD meeting with School Facilities Board (enrollment numbers, new facility opportunities, minimum HS requirements). Initial site at Nadaburg central office campus, bldg. E to begin high school program
<input type="checkbox"/>	ongoing	NUSD meeting with legislators for extended HS tuition for current students in 9-12 grades
<input checked="" type="checkbox"/>	November 18 December 16	District Leadership strategic planning session; Determined HS site (NES campus); Outlined 4-year programming (graduation with industry certification or Associate of Arts); Developed 5-year STEM integration initiative; Determined 1-to-1 device technology initiative
<input checked="" type="checkbox"/>	November	Submitted application to AIA (Arizona Interscholastic Association) for sports and extracurricular program competition
<input type="checkbox"/>	December-February	Launching of new website; Drafting of communication plan
<input type="checkbox"/>	Ongoing	Planning with West-Mec regarding vocational and career tech options
<input type="checkbox"/>	January - February	District staff communication meetings—NES – 1/15/20 4:30 and DOES – 1/16/20 3:30; Committee sign-up (curriculum, athletics, extracurricular, electives, NOVA, technology): NES Library 4:15 on 1/21, 2/04, 2/18, and 2/24
<input type="checkbox"/>	December-January	NUSD Master planning sessions regarding school day logistics (job-embedded PD time, school hours, master schedule, etc.)

<input type="checkbox"/>	December-January	Development of job descriptions, job postings (All jobs will be posted, applicants interviewed)
<input type="checkbox"/>	January - May	Nadaburg building refurbishment, structural analysis, architectural design and construction
<input type="checkbox"/>	February - March	District technology plan and 1-to-1 device deployment plan
<input type="checkbox"/>	February	Transportation Team planning (work with Master Planning committee)
<input type="checkbox"/>	March	Engage students in school design; develop marketing and PR plan for student enrollment/recruitment
<input type="checkbox"/>	March	Student course requests; Individual student course mapping conferences; Teacher schedules
<input type="checkbox"/>	February-March	Engage community in parent focus groups to gain input and feedback on specified topics; finalize name of high school
<input type="checkbox"/>	May	Ribbon Cutting Celebration for High School Launch
<input type="checkbox"/>	July	Founding Class Student Orientation
<input type="checkbox"/>	August	First Day of School (District calendar will be finalized in January)

<b>Checkpoints</b>		<b>Phase 2</b>
<input type="checkbox"/>	Fall 2020	Planning for 10 <sup>th</sup> grade enrollment
<input type="checkbox"/>	Fall 2021	10 <sup>th</sup> grade begins at Nadaburg central campus, bldg. E

<b>Checkpoints</b>		<b>Phase 3</b>
<input type="checkbox"/>	Fall 2021 - TBD	Planning for permanent new high school with AZ School Facilities Board